

## Status of High Priority Sites

Table 2

|    | Site                              | River Mile | High Priority Pathway | Source Control Evaluation             | Selection of Source Control Measure                                                                                                             | Implementation of Source Control Measure                                                                                               | Remarks                                                                                                |
|----|-----------------------------------|------------|-----------------------|---------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|
| 1  | Oregon Steel Mills                | 2.2E       | Bank erosion          | Complete                              | -Currently considering re-design incorporating bioengineering based largely on satisfying ESA concerns                                          | -Summer 2010                                                                                                                           |                                                                                                        |
|    |                                   |            | Stormwater            | Complete                              | -Complete                                                                                                                                       | -End-of-pipe treatment system operating since summer '07. System being optimized & plans for loading evaluation in '09-'10 water year. |                                                                                                        |
| 2  | City Stormwater Outfalls          | Various    | Stormwater            | Ongoing (2009)                        |                                                                                                                                                 |                                                                                                                                        | -Iterative approach done on basin-by-basin basis.<br>-Objective of SCE is to identify up-pipe sources. |
| 3  | Premier Edible Oil                | 3.6E       | Groundwater           | Ongoing (to be determined)            |                                                                                                                                                 |                                                                                                                                        | -Field work supporting SCE complete                                                                    |
| 4  | Schnitzer Burgard Industrial Park | 3.8E       | Stormwater            | Ongoing (4th Qtr '10)                 |                                                                                                                                                 |                                                                                                                                        |                                                                                                        |
|    |                                   |            | Overland Transport    | Ongoing (4th Qtr '10)                 |                                                                                                                                                 |                                                                                                                                        |                                                                                                        |
| 5  | Schnitzer Steel                   | 4.0E       | Stormwater            | Ongoing (4th Qtr '10)                 | -Currently considering new comprehensive stormwater mgmt plan                                                                                   |                                                                                                                                        |                                                                                                        |
|    |                                   |            | Overland Transport    | Ongoing (4th Qtr '09)                 | -Currently considering dock re-engineering improvements to capture sheet flow.                                                                  |                                                                                                                                        |                                                                                                        |
| 6  | Kinder Morgan (former GATX)       | 4.2W       | Groundwater           | Ongoing (2nd Qtr '09)                 | -GW pump & treat system in-place<br>-SCE designed to enhance existing interim GW SCM                                                            |                                                                                                                                        |                                                                                                        |
| 7  | BP/Arco                           | 4.8W       | Groundwater           | Complete                              | -Barrier wall & enhanced GW pump & treat system in-place<br>-Riverbank & nearshore sediment removal selected                                    | -RP started SCM in summer '07 Fish Window & completed work fall '08 removing 13,000cy of contaminated soil/sediment.                   |                                                                                                        |
| 8  | Exxon/Mobil                       | 5.1W       | Groundwater           | Complete                              | Complete                                                                                                                                        | Complete                                                                                                                               | -SCM selected in 1997 DEQ ROD ongoing.<br>-Further SCMs are being studied & enhanced                   |
| 9  | MarCom South                      | 5.8E       | Overland Transport    | Currently reviewing SCE               |                                                                                                                                                 |                                                                                                                                        | -RP removed sand blast grit piles in fall '08 as part of "housekeeping" effort                         |
| 10 | Gasco                             | 6.4W       | Groundwater           | Complete                              | -SCM Eval report (FFS) submitted 10/07                                                                                                          | -Designing vertical barrier wall/extraction well SCM.<br>-SCM construction anticipated to begin 4th Qtr '09                            |                                                                                                        |
|    |                                   |            | Bank erosion          | Complete                              | -Coordinate with in-water Early Action                                                                                                          |                                                                                                                                        |                                                                                                        |
| 11 | Gasco (Siltronic)                 | 6.6W       | Groundwater           | Currently reviewing Segment 3 SCE     | -SCE for Segment 1 completed<br>-SCE for Segment 3 received 4th Qtr '08                                                                         |                                                                                                                                        | -Gasco MGP waste on the Siltronic property                                                             |
| 12 | Siltronic                         | 6.5W       | Groundwater           | Complete                              | -SCM Eval report (FFS) submitted 10/07<br>-Enhanced in-site bioremediation (EIB) SCM applied fall '08.                                          | -EIB recently also applied in source area.<br>-SCM effectiveness monitoring ongoing                                                    | -RP proposes EIB treatment near riverbank                                                              |
| 13 | Rhone Poulenc                     | 7.0W       | Groundwater           | Ongoing (4th Qtr '09)                 | -RP is currently conducting long-term pilot testing for potential pump & treat SCM.                                                             |                                                                                                                                        |                                                                                                        |
| 14 | Arkema                            | 7.2W       | Groundwater           | Complete                              | -Revised FFS for barrier wall & hydraulic received 2008.<br>-DEQ selected wall/extraction well SCM. received 2008. DEQ selected wall/extraction | -SCM construction scheduled to begin 2010.                                                                                             | -RP implemented series of pilot & full-scale SCMs                                                      |
|    |                                   |            | Stormwater            | Complete                              | -Draft Stormwater FFS in review                                                                                                                 | -SCM construction scheduled to begin 2010.                                                                                             |                                                                                                        |
|    |                                   |            | Bank erosion          | Complete                              |                                                                                                                                                 |                                                                                                                                        | -To be integrated into in-water Early Action                                                           |
| 15 | Willbridge                        | 7.7W       | Groundwater           | Complete (except for deep GW)         | Complete                                                                                                                                        | Complete                                                                                                                               | -Ongoing GW pump & treat SCMs<br>-Further SCMs are being studied & enhanced                            |
| 16 | Gunderson                         | 9.0W       | Groundwater           | -TDB, pending DEQ review of RI Report |                                                                                                                                                 |                                                                                                                                        | -Ongoing GW pump & treat SCM in Area 1                                                                 |
|    |                                   |            | Stormwater            | -TBD, pending DEQ review of RI Report |                                                                                                                                                 |                                                                                                                                        |                                                                                                        |
|    |                                   |            | Bank erosion          | -TBD, pending DEQ review of RI Report |                                                                                                                                                 |                                                                                                                                        |                                                                                                        |
|    |                                   |            | Overland runoff       | -TDB, pending DEQ review of RI Report |                                                                                                                                                 |                                                                                                                                        |                                                                                                        |

Notes: 1) Date in parentheses is expected date of completion  
2) Source Control Evaluation (SCE)